G..R. S. 59],

GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT.

1895

~~191~~

(Local Boards)

File No. 192 of 1895

Serial Nos. 1 to 2

Papers Filed.

Month December 1895

SUBJECT.

Grant from L. F. Generals for the incomplete works undertaken in previous years in Bangalore District

PREVIOUS REFERENCES.	LATER REFERENCES.
L. B 28 of 1894 Sl 6.	Indexed. Countermarked.

Gen. 31

(29)

OFFICE OF THE
1893-96 4487
27 DEC 1895
L. 1503
DEWAN OF MYSORE

SECTION Local Boards
FILE No. 192 of 1895
SERIAL No. 1

From The Dy Commissioner
Bangalore District

To The General Secretary
to the Government
of Mysore

Dated 25th November 1895

Despatched 26th Do 1895

Received

General No.
D No. 498

Enclosure No. 1

X. L. B.
28 of 1894
SL 6

Government Proceedings
No. X 5165-73 dated 2nd Instant
L.F. 61-95
Requesting to submit a
list of incomplete works
undertaken from Local
Funds General in previous
years &c.

With reference to
the above has the honor
to submit the statement
called for.

For Dy Commissioner

Rd + Checked with the Records
4/12/95

3 (29)

Proceedings of the Government of Mysore.

READ :—

Docket, dated 25th November 1895, No. 498, from the Deputy Commissioner, Bangalore District, submitting, with reference to Government Proceedings No. 5165-73—L. F. 61-95, dated 2nd idem, a list of incomplete works of previous years undertaken from Local Funds General.

No. 7031-2—L. F. 61-95, DATED, BANGALORE, 17TH DECEMBER 1895.

ORDER THEREON.—The list of incomplete works received with the above is sanctioned. The sum of Rs. 6,187 required to complete them will be met from Local Funds General.

2. No new works should be undertaken from Local Funds General during 1895-96 as already directed.

V. N. NARASIMMIYENGAR,
General Secretary.

To—The Deputy Commissioner, Bangalore, with list of incomplete works.
The Comptroller in Mysore, with copy of incomplete works.

Exd.—H.A.R.

LOCAL FUNDS GENERAL.

Statement showing the particulars of amount required for completion of works that remained incomplete on the last day of June 1895.

Taluk.	No.	Name of work.	Number and date of Government Proceedings sanctioning the work.		Amount of Estimate or Appropriation.	Expenditure incurred up to end of June 1895.	Amount required for completion.	Remarks.
					Rs. a. p.	Rs. a. p.	Rs. a. p.	
Bangalore...	1	Sinking a well at Virasagara	15249-50 / L. 1630	31st March 1892.	5 13 0	.....	5 13 0	
Ditto	2	Constructing a tunnel across the Sausmond road ...	18127-8 / L. F. 156-93	26th April 1894.	303 1 3	226 8 4	76 8 11	
Ditto	3	Sinking a well at Vartur	5414-5 / L. F. 61-94	6th November 1895.	460 0 0	197 12 11	262 3 1	
		Total ...	.....	.....	768 14 3	424 5 3	344 9 0	
Hoskote	1	Repairing the Holeyar well at Kasaba	20496-7 / L. F. 156-93	30th May 1894.	276 0 0	52 2 7	223 13 5	
Ditto	2	Sinking a well at Yenagunte	10530-1 / L. F. 61-94	24th December 1894.	217 0 0	25 7 7	191 8 5	
Ditto	3	Ditto at Katuallorhalli	19854-5 / L. F. 61-94	10th May 1895.	164 0 0	29 3 0	134 13 0	
Ditto	4	Ditto at Avalahalli	Ditto	Ditto	198 0 0	18 10 5	179 5 7	
		Total ...	.....	.....	855 0 0	125 7 7	729 8 5	
Devanhalli	1	Restoring a well at Avati	14761-2 / L. F. 156-93	6th March 1894.	441 0 0	.....	441 0 0	
Ditto	2	Sinking a well at Koppalu	10538-9 / L. F. 61-94	24th December 1894.	225 0 0	173 4 10	51 11 2	
		Total ...	.....	.....	666 0 0	173 4 10	492 11 2	

Ditto	...	7	Ditto at Mensigenahalli	17592-3 L. F. 156-93	18th April 1894	151	0	0	117	3	0	33	13 0
Ditto	...	8	Ditto at Igalur	17594-5 L. F. 156-93	Ditto	26	4	0	.....			26	4 0
Ditto	...	9	Ditto at Hoginahosahalli	22425-6 L. F. 156-93	22nd June 1894	18	12	0	.....			118	12 0
			Total	...		848	9	4	117	3	0	531	6 14
Closepet Sub-Taluk	...	1	Sinking a well at Chikagangavadi	13965-6 L. 1440	7th May 1892	29	0	0				29	0 0
Ditto		2	Ditto at Kempayanpalya	24327-6 L. F. 61-94	26th June 1895	116	14	0				116	14 0
Ditto		3	Ditto at Manchegavidanapalya	17596-7 L. F. 156-93	18th April 1894	117	0	0				117	0 0
Ditto		4	Ditto at Hejjala	19888-9 L. F. 61-94	8th May 1895	227	0	0				227	0 0
Ditto		5	Ditto at Lakkandoddi	17600-1 L. F. 156-93	18th April 1894	75	0	0				75	0 0
Ditto		6	Ditto at Makli	17959-60 L. F. 156-93	28th April 1894	214	3	6				214	3 6
Ditto		7	Ditto at Dodgangandi	23921-2 L. F. 61-94	17th June 1895	223	15	6				223	15 6
			Total	...		1,008	1	0				1,003	1 0
Anekal		1	Repairing a Katte at Valagerekalhalli	15467-8 L. F. 15-92	21st March 1893	16	5	6				16	5 6
Ditto		2	Sinking a well at Manchenahalli	22409-10 L. F. 156-93	23rd June 1894	181	0	0	155	13	11	30	2 1
Ditto		3	Repairing a well at Allesandra	22411-2 L. F. 156-93	Ditto	50	0	0				50	0 0
Ditto		4	Village sanitation at Kudlu	16228-9 L. F. 61-94	7th January 1895	151	0	0	56	1	5	95	14 7
			Total	...		404	6	6	211	15	4	192	6 2
			Grand Total			7,966	14	6	1,780	0	0	6,186	14 6

1895-96

GOVERNMENT OF MYSORE

LOCAL BOARDS BRANCH—LOCAL FUNDS

PROCEEDINGS

Dated 17th December 1895

No. 7031-2
L.F.61-95

Sanctioning the incomplete works of previous years of the Bangalore District undertaken from Local Funds General.

M.G.C.P.B.—9-1-96—120